

Jane Cooper Update 06-08-2024

Sedgefield STW

The site is progressing very well.

All main free issue equipment, Mecana and chemical kiosks are now in place

We have now installed all underground pipework, ducting to enable the other trades to complete their works,

The chemical dosing contractor has now installed all underground chemical pipe work along with the Point of Applications Kiosks.

Our Electrical contractor is now currently installing all electrical cabling along with the building services equipment.

MCC kiosks is now sited on site along with all hose reels

MCC will be installed in a matter of days to allow the electrical contractor to complete the cabling.

Currently the ground works are now underway at the chemical dosing area.

Plan for the next months is to complete all construction works hopefully by the end of September and then commence with the commissioning works,

See photos

Chemical dosing kiosks landed on site



Landing the Mecana unit



Landing the Mecana unit



Landing the Mecana unit



Constructing the MCC base



MCC base finished



Landing the MCC Kiosk



Hose reel kiosk in place



Underground pipe works being installed



Ducting being installed



Duct chamber installed



Chemical point of application installed



Removal of excess waste from site

