

John Goose Galliford Try Project Manager Updates for Knitsley:

- Flow diversion chamber now cast
- All Ducting throughout the site completed
- All POA concrete slabs now in place
- All footways now reinstated at the primary and caustic dosing points
- Cabins now moved to allow the dosing area to be constructed unhindered
- Cable diversion now underway at the head of the works to allow construction works to commence to the dosing area.
- Scheme undergoing a lot of housekeeping.

Ducting in place for primary ferric in place to avoid the concrete obstruction



Caustic dosing POA slab



Secondary POA slab



Secondary POA slab



Footway extension to the existing concrete slab at the mecana unit



Surface run off now completed and reinstated



Flow Diversion Chamber



Flow Diversion Chamber







Activities Planned for next month.

- Commence with the construction of the chemical delivery area
- Complete flow diversion chamber
- Complete Backwash return main