

## **Witton Gilbert STW**

### **Progress made in the month.**

- Site set up completed in full including surfacing the compound area to ensure there is no tripping hazards
- Complete the bases for the HSAFs (submerged aerated filter) along with the legato blocks
- Concrete the hardstanding areas to allow the crane to lift the HSAF units in place
- Remove the HSAFs, blowers and pipe work from Sherburn – Witton
- Lift all HSAF units into position
- Lay out the free issue pipework
- Commence with the installation of the backwash pumping station.

### **Site compound:**



### **Temporary treatment in place:**



## **Back Wash Pumping station delivered to site**



### **Activities Planned for next month.**

- Install Backwash pumping station
- Electrical works to connect the HSAF units
- Test the HSAF units
- Install the over pumping and pumps and Tanks