

Dosing well underway, fully excavated and now stoning to level.



Underground ducting being installed under the proposed dosing kiosks.



Shutters to the proposed dosing kiosks bases erected and ready for the visqueen and reinforcement.



Pumping station base being poured.



Concrete surround being installed.

