



Access to working area will be via The Pavilion where track mats will be installed around the cricket grounds perimeter fence to protect the verge.

Over pumping Installed at NZ42397701 with overland pipework to follow same route as existing sewer.

Liner to be installed at NZ42396701 and pulled through NZ42396611 to NZ42396601.

Over pumping Installed at NZ42396702 with overland pipework to follow same route as existing sewer.

Access to working area will be via Sunny Blunts where track mats will be installed to protect the verge.

Over pumping discharge location NZ42396501



User : NATTR Date : 04/02/2021 13:33:34
 Title : Map Sheet : NZ4239NE
 Centre Point : 442652,539686 Paper / Scale : A4@1:1250

The material contained on this plot has been reproduced from an Ordnance Survey map with permission of the controller of H.M.S.O. Crown Copyright Reserved. Licence No. 100022486. The information shown on this plan should be regarded as approximate and is intended for guidance only. No liability of any kind whatsoever is accepted by Northumbrian Water, its servants or agents for any omission. The actual position of any water mains or sewers shown on the plan must be established by taking trial holes in all cases. In the case of water mains Northumbrian Water must be given two working days notice of their intention to excavate trial holes. With effect from 1 October 2011, private lateral drains and sewers automatically transferred to Northumbrian Water under a scheme made by the Secretary of State pursuant to section 105A Water Industry Act 1991. These former private drains and sewers together

10 m